



Project Status:

There is approximately 2,900 feet of 30" pipe remaining to be installed, with 9,900 feet already in place. This leaves just under I mile of installation work, which includes valve/air release vaults, by-pass installation, and test stations for piping and corrosion protection.

Temporary roadway restoration is continuing. Permanent road surface restoration will occur when all utility work is completed and will include a full depth mill and overlay of the asphalt roadway from curb to curb. (Final restoration to be completed in July – August of 2025.)



Completed Work:

Spiniello has installed the following water mains: 8-inch diameter near Carrol Court, 12-inch diameter from 7000 South Osborne Road to 7625 Crain Highway/ Route 301, and approximately two miles of 30-inch diameter from intersection of William Beanes Rd and South Osborne Road to 7605 South Osborne Road.



Work Remaining:

I^{1/3} miles of 30-inch diameter water main, large diameter valve vaults, by-pass valve, and test stations for pipe corrosion protection.



What to Expect:

Temporary roadway restoration is currently being completed. Permanent road surface restoration will occur when all utility work is completed and will include a full depth mill and overlay of the asphalt roadway from curb to curb.



Key Contacts:

WSSC Water Acting Construction Manager Derrick Jones 240.997.9215 • Derrick.Jones@wsscwater.com Technical Contract Supervisor Justin Clark

240.761.7311 • Justin.Clark@wsscwater.com



Scan the QR code for project map

September 2024 update