



South Osborne Road Project #BT6824A19
Old Branch Avenue Project #BL4985A09

Transmission Water Main Projects

Joy Hamilton, Project Outreach Manager Justin Clark, Technical Contracts Supervisor Tim Allen, Technical Contracts Supervisor

April 23, 2025



# Agenda

- Introduction to Project Team
- Project Purpose & Overview
- Project History
- Project Map

- Construction Progress
- Estimated Project Timeline
- Community Feedback & Solutions
- Questions & Answers



# Building a Stronger Water Future Together

- WSSC Water is committed to ensuring a safe, clean & reliable water supply for the growing communities in southern Prince George's County
- By 2040, the region will require additional capacity to support population growth, peak demand, firefighting efforts and emergency needs
- South Osborne Road and Old Branch
  Avenue water transmission main projects
  are a part of a larger plan to ensure safe,
  reliable, and sustainable water service for
  years to come

# South Osborne Road 88% Complete

- Project Began: June 2022
- Estimated Completion: Summer 2025
- Project includes replacing aging water mains and service connections along South Osborne Road in Upper Marlboro
- Infrastructure upgrades focus on improving reliability, especially the 30-inch transmission main, which is vital to delivering water to southern Prince George's County and has experienced multiple breaks in the past







# South Osborne Important Contacts

#### **Justin Clark**

Technical Contracts Supervisor 240-761-7311 <u>lustin.Clark@wsscwater.com</u>

## **Claims Department**

Monday – Friday, 8 a.m. to 5 p.m. 301-206-7095 <a href="mailto:claimsc@wsscwater.com">claimsc@wsscwater.com</a>

#### **Derrick Jones**

Construction Manager 240-997-9215


Derrick.Jones@wsscwater.com



Scan or visit
wsscwater.com/claims
to download a
Property Damage Claim Form

Escanee o visite
wsscwater.com/claims
para descargar un
Formulario de Reclamo por
Daños a la Propiedad.

# SOUTH OSBORNE ROAD WATER MAIN REPLACEMENTS / RELOCATIONS PRINCE GEORGE'S COUNTY, MARYLAND



### Project Map

#### **Impacted Streets**

- South Osborne Road
- Carroll Court

# South Osborne Construction Progress









#### South Osborne Road Project Timeline - 88% Complete







# South Osborne Road Project History

#### Project Delays

- Utility coordination issues
- Unforeseen site conditions
- Material delays

#### Work Remaining

- Replacement of approx. 850 linear feet of 30-inch water main and installation of air release valve vaults
- Final paving and striping:
   Summer 2025



# Old Branch Avenue Project: 95% Complete, On Schedule

- Project Began: March 2022
- Estimated Completion: Summer 2025
- Project includes installation of three miles of new 30-inch-diameter water transmission main
- Final paving and striping: Summer 2025



## Old Branch Avenue Important Contacts

#### Tim Allen

Technical Contracts Supervisor 240-676-5970

<u>Tim.Allen@wsscwater.com</u>

## **Claims Department**

Monday – Friday, 8 a.m. to 5 p.m. 301-206-7095 <a href="mailto:claimsc@wsscwater.com">claimsc@wsscwater.com</a>

### **Derrick Jones**

Construction Manager 240-997-9215


Derrick.Jones@wsscwater.com



Scan or visit
wsscwater.com/claims
to download a
Property Damage Claim Form

Escanee o visite
wsscwater.com/claims
para descargar un
Formulario de Reclamo por
Daños a la Propiedad.

# OLD BRANCH AVENUE TRANSMISSION WATER MAIN



# Project Map



#### **Impacted Streets**

 Old Branch Avenue between Allentown Road and Woodyard Road/Piscataway Road

# Old Branch Avenue Construction Progress wssc











# Old Branch Avenue Paving Progress









Final paving and striping along Old Branch Avenue, March 2025

#### Old Branch Avenue: Upcoming Traffic Impacts & Road Closures




Location	Estimated Timing
Southbound Old Branch Avenue and Kirby Road, ramp closure, detour to Coventry Way	Anticipated to re-open early May 2025
Temporary road closure south of Coventry Way (between Manor Drive and Manor Circle Drive)	Begins in mid-May for approx. 4-6 weeks
Temporary road closure, 7100 Block of Old Branch Avenue	Begins late June for approx. 4-6 weeks
Old Branch Avenue, Final Paving and Striping	Summer 2025

This schedule is weather dependent.

### Old Branch Road Project Timeline - 95% Complete









- In coordination with DPIE and in response to community feedback on road conditions, extended weekday work hours from 8 a.m. to 5 p.m. to accelerate repairs, final paving, and striping
- In May 2025, we will resume regular working hours along Old Branch Avenue from 9 a.m. to 3:30 p.m., Monday - Friday
- Fast-tracking work to smooth roads, reduce bumpiness, and prepare for final paving and striping - ensuring a safer and more comfortable drive for motorists

- Ensure all paving, striping, and steel plate corrections are completed before the contractor leaves the job site
- Conduct daily inspections of permanent patches, steel plates, and overall site cleanliness
- Revise project planning and design to incorporate phased work, minimizing traffic disruptions and improving roadway restoration
- Implementing continuous improvement audits to identify lessons learned from these projects to apply to future projects





# Contact Us: 301-206-4001 customerservice@wsscwater.com









Report Water/Sewer Emergency

#### Customer Advocates

**Montgomery County** (areas north of Randolph Road)

Philip Bryant Callahan | 240-204-2123 Philip.Callahan@wsscwater.com

> **Montgomery County** (areas south of Randolph Road)

**Brandon Stewart** | 301-642-1712 Brandon.Stewart@wsscwater.com

**Northern Prince George's County** (areas north of Central Avenue)

**David Wilkins** | 301-648-6953 David.Wilkins@wsscwater.com

**Southern Prince George's County** (areas south of Central Avenue)

Walter Guzman | 240-444-5803 Walter.Guzman@wsscwater.com






















# Questions?